

Christie laser projection system (Enterprise*) installation checklist

Use this checklist to ensure the Christie Enterprise laser projection system installation meets local, municipal, and federal requirements.

* Non-Cinema laser projection system installation



ONLY COMPLETE THIS CHECKLIST FOR INSTALLATIONS IN THE UNITED STATES.

Site information		
Company name:	Address:	
Room name:	Phone:	
Technician responsible for verifying product installation:	Christie training certification date:	
Company name:		
Name:		
Phone:		
Christie Class 1 Risk Group 3 laser training completed:	Yes	No
Site verification date:		
Projection system information		
Projector model:		
Projector serial number:		
Laser Hazard Classification: Class 1 Risk Group 3		
Installer information		
Company name:	Address:	
	Phone:	
Name of representative responsible for safety and compliance:	Title:	
	Phone:	

Installer information

Christie training certification date:

Other

List of state, local, and other agencies notified about Risk Group 3 Digital Enterprise Projector installation:

Training/documentation provided to local operator **Yes** **No**

Training on safe operation and maintenance of laser projection system		
FDA/CDRH installation requirements (modifications must be approved)		
User Manual provided with the laser projection system		

Projector and projection room inspection **Yes** **No**

If needed, barriers have been installed around the hazard zone?		
Projector securely mounted		
Housing is assembled properly		
Laser warning labels are affixed to the projector (including aperture locations) See the label placement drawing for label locations.		
Projection system safety features have not been modified		

Clearance distances confirmed **Yes** **No**

Christie Hazard Distance (HD) used		
Projector is installed at a height vertically above the floor so the bottom plane of the hazard zone is no lower than 3.0 meters above the floor. Horizontal clearance to the hazard zone is 2.5 meters.		
No objects (except projection window) intercept the beam path within the HD.		
Site meets variance 2016-V-1838 requirements:		
Temporary show installation? (If yes, complete the next line).		
Valid laser light show owner variance number:		

Installer's Signature: _____

Date: _____

Return completed forms to *LaserCompliance@christiedigital.com*